



Certificate of Calibration

SPECS3

Speed Enforcement Zone

"I confirm that the Average Speed Enforcement Zone described below has been calibrated to the documented parameters as recorded below using measurement devices calibrated to National Standards in accordance with the Home Office Type Approval for the SPECS3 device

All parts and components used in Device Serial Number: CA710101223158
including any replaced are identical to those used in the device as Type-Approved"

Signed by:

A handwritten signature in blue ink, appearing to read "Derek Penn".

Derek Penn

Director of Operations

Calibrating Engineer:

Stephen Pigden

Site Name:

A38 Saltash Tunnel Westbound, Saltash,
Cornwall

Site Code ref:

347

Direction:

Westbound

Baseline Length:

805 metres

Date Measured:

28/06/2024

Home Office Type Approval requires this device to be re-calibrated once every 2 years. The Baseline distance is measured at the time of initial calibration and only re-measured if the road layout has changed.

Calibration Date:

28/06/2024

Valid Until:

24/06/2026



Location	
Site Name	A38 Saltash Tunnel Westbound, Saltash, Cornwall
Site Code Reference	347

Camera Calibration				
Camera Number	Camera Serial Number	Primary Clock Frequency	Secondary Clock Frequency	Site Calibrated By
1-1	NW170200623-0858	Derived By GPS	1000.0015	Stephen Pigden
1-2	NW170200623-0858	Derived By GPS	1000.0015	Stephen Pigden
2-1	NW170200623-0851	Derived By GPS	1000.0012	Stephen Pigden
2-2	NW170200623-0851	Derived By GPS	1000.0012	Stephen Pigden

ERCU Configuration	
ERCU Serial Number	CA710101223158
ERCU Site Configuration Data File	SCD20240719105128
SCD File Checksum	29
SCD File in use from	19/07/2024 10:51:28

Calibration Tools				
Road Wheel	Serial Number:	000069	Calibrated Date:	18/09/2023
Frequency Counter	Serial Number:	556247	Calibrated Date:	22/04/2024
Measuring Tape	Serial Number:	SP-VYS-01	Calibrated Date:	25/06/2024
Laser Measure	Serial Number:	332320238	Calibrated Date:	21/03/2024



Certificate of Calibration

SPECS3

Speed Enforcement Zone

"I confirm that the Average Speed Enforcement Zone described below has been calibrated to the documented parameters as recorded below using measurement devices calibrated to National Standards in accordance with the Home Office Type Approval for the SPECS3 device

All parts and components used in Device Serial Number: CA710101223158
including any replaced are identical to those used in the device as Type-Approved"

Signed by:

A handwritten signature in blue ink, appearing to read "Derek Penn".

Derek Penn
Director of Operations

Calibrating Engineer:

Stephen Pigden

Site Name:

A38 Saltash Tunnel Eastbound, Saltash, Cornwall

Site Code ref:

348

Direction:

Eastbound

Baseline Length:

890 metres

Date Measured:

28/06/2024

Home Office Type Approval requires this device to be re-calibrated once every 2 years. The Baseline distance is measured at the time of initial calibration and only re-measured if the road layout has changed.

Calibration Date:

28/06/2024

Valid Until:

24/06/2026



Location	
Site Name	A38 Saltash Tunnel Eastbound, Saltash, Cornwall
Site Code Reference	348

Camera Calibration				
Camera Number	Camera Serial Number	Primary Clock Frequency	Secondary Clock Frequency	Site Calibrated By
3-1	NW170200623-0854	Derived By GPS	1000.0016	Stephen Pigden
3-2	NW170200623-0854	Derived By GPS	1000.0016	Stephen Pigden
4-1	NW170200623-0902	Derived By GPS	1000.0008	Stephen Pigden
4-2	NW170200623-0902	Derived By GPS	1000.0008	Stephen Pigden

ERCU Configuration	
ERCU Serial Number	CA710101223158
ERCU Site Configuration Data File	SCD20240719105128
SCD File Checksum	29
SCD File in use from	19/07/2024 10:51:28

Calibration Tools				
Road Wheel	Serial Number:	000069	Calibrated Date:	18/09/2023
Frequency Counter	Serial Number:	556247	Calibrated Date:	22/04/2024
Measuring Tape	Serial Number:	SP-VYS-01	Calibrated Date:	25/06/2024
Laser Measure	Serial Number:	332320238	Calibrated Date:	21/03/2024